MASTER COPY

BIOMEDICAL LIMITED

INSTALLATION QUALIFICATION (IQ)

PROTOCOL
FOR
IVEN DYNAMIC PASS BOX

EQUIPMENT SR. NO. –

EQUIPMENT ID. –

LOCATION – INFUSION FACTORY FILLING ROOM AREA

PROTOCOL No. – BML/PDF/FA/PT/26/001

PROVIDED BY:

BIOMEDICAL LIMTED

KWARA STATE, NIGERIA

CONTROL COPY

TABLE OF CONTENT

Cover Page	1
Table of content	2
Protocol Format Approval Sheet	3
Objective	4
Scope	5
Responsibilities and Qualification team	5
Equipment Identification and Description	5-6
Prerequisite	6
Abbreviations and definitions	6
References	7
Equipment installation Checklist	7-9
Installation Qualification Report	10
Deviation Report	11
Conclusion	12
List of attachments	12
Report Approval	13

1.0. PROTOCOL FORMAT APPROVAL:

Signatures in this page indicate that this document and its format have been prepared, checked and approved by the personnel concerned. It shall be signed and dated as shown below.

	WRITTEN BY:	REVIEWED BY:
Signature		
Position		
Date		

	APPROVED BY:	AUTHORISED BY:
Signature		
Position		
Date		

2.0 OBJECTIVE

The purpose of the study is to ensure proper installation of the fourteen IVEN **DYNAMIC PASS BOX** at **THE FILLING ROOM AREA (FA), INFUSION FACTORY, BIOMEDICAL LIMITED.**

This study verifies:

- Qualification of the equipment, installation and to ensure that all background information is performed to assure conformance to **BIOMEDICAL LIMITED** and manufacturer's specifications.
- The equipment meets the current good manufacturing practices requirements and all other regulatory obligations
- No unauthorized or unrecorded modifications have taken place.
- Operation procedures/preventive maintenance procedures have been identified and listed.
- All critical instrumentation have been identified
- All utilities are properly connected
- All safety features are accounted for
- All relevant data obtained have been checked

3.0 SCOPE

- This protocol is applicable in carrying out the installation qualification of the fourteen Dynamic Pass box at the Infusion manufacturing site, Biomedical Limited, Kwara State.
- To be performed after the completion of the design qualification
- To be performed at the time of relocation.

4.0 RESPONSIBILITIES AND QUALIFICATION TEAM

The following departments shall be involved in:

DEPARTMENT	RESPONSIBILITY
Engineering Team	Provision of needed utility and machine installation
Head Of Engineering	Review of the Installation Qualification Document
QA –Manager	Final Documentation and system acceptability
Superintendent Pharmacist/factory Manager	Authorization

The following personnel will be involved in the execution of the Qualification

S/No.	DEPARTMENT	NAME	SIGNATURE
1			
3			
4			
5			

5.0 EQUIPMENT IDENTIFICATION AND DESCRIPTION

IDENTIFICATION

Equipment Name	IVEN DYNAMIC PASS BOX
Manufacturer's Name	SHANGAI IVEN PHAMATECH ENGINEERING CO. LTD (CHINA)
Supplier's name	SHANGAI IVEN PHAMATECH ENGINEERING CO. LTD (CHINA)

Location of Installation	FILLING ROOM AREA (INFUSION FACTORY)

DESCRIPTION:

.....
.....
.....
.....
.....
.....
.....

6.0 PREREQUISITE

The equipment shall confirm the specifications and requirements as specified in the Design Qualification

S/N	ACCEPTANCE CRITERIA
1	User Requirement specification
2	Design Qualification

7.0 ABBREVIATIONS AND DEFINITIONS

Abbreviation	Definition
SOP	Standard Operating Procedure
MOC	Material of Construction
HMI	Human Machine Interface
ENGR	Engineering
IQ	Installation Qualification
QA	Quality Assurance
VAC	Voltage Alternating Current
S. S	Stainless Steel
LTD	Limited
V	Voltage
GMP	Good manufacturing practices
AC	Alternating Current
Amps	Ampere
W	Watt
VDC	Voltage Direct Current
DC	Direct Current
MCB	Miniature Circuit Breaker

KW	Kilowatt
PLC	Programmable Logic Control

8.0 REFERENCES:

The list of reference documents, which are referred for preparation and review of this document, is as follows: -

- S.O.P for Installation, Operation & Performance Qualification of equipment & Instrument: BML-QDG-QA-111
- Machine Manual supplied by SHANGAI IVEN PHAMATECH ENGINEERING CO. LTD
- Design Qualification supplied by SHANGAI IVEN PHAMATECH ENGINEERING CO. LTD

9.0 EQUIPMENT INSTALLATION CHECKLIST:

Pre-Installation Consideration

S/N	Description	Qualified / Not Qualified	Checked By	Verified By
1	There is no observable physical damage to the tank and all the contact parts are free from scratches & damages.			
2	Sufficient room for servicing, handling & maintenance is provided (around the machine)			
3	Check the floor space. It should not be inclined.			

Utilities

S/N	Description	Qualified / Not Qualified	Checked By	Verified By
1	Power Requirement (AC220V/50Hz/Live, Neutral and Earth cable)			

2	Adequate illumination at the Proposed Machine room			
3	Proper Earthing System available			

Equipment compliance

S/N	Description	Qualified / Not Qualified	Checked By	Verified By
1	Airflow mode (Laminar flow, upward feeding and downward feedback)			
2	Dimension (Outer diameter: W1000*D870*H1700mm, Inner diameter: W800*D800*H1100mm)			
3	MOC: SS304			
4	Dynamic Pass box name plate present			

Safety compliance

S/N	Description	Qualified / Not Qualified	Checked By	Verified By
1	All external surfaces are free of sharp edges.			
2	Safety earthling arrangement is available.			

Electrical diagram check

S/N	Description	Qualified / Not Qualified	Checked By	Verified By
1	Verify the electrical panel wiring diagram			
2	Check whether the position of each component in the electrical is correct			
3	Check whether the wiring of the electrical panel is consistent with electrical diagrams			

4	Check if the electrical diagram is attached to the operation manual			

List of Main Components with their material of construction

S/N	Component	Origin/ Configuration	Qualified / Not Qualified	Checked By	Verified By
1	Centrifugal Fan	Pass box blower, Impeller: 146mm, Motor power: 0.5HP, Single phase, Voltage: 220/50Hz, Blade material: SS, Airflow: 1000m^3/hr.			
2	Liquid tank filter	Model: H14 aluminum alloy, Filtration Efficiency: 99.995% @ 0.3µm			
3	DOP test port	MOC: SS304			
4	Diffuser	MOC: SS304, Type: Perforated plate diffuser			
5	Return vent	MOC: SS304, Grille type: Perforated grilles			
6	Differential pressure gauge	Manufacturer: Duwei Instruments Ltd., Maximum pressure: 100kPa, D2000-500Pa, P.max, 140°F (60°C)			
7	Ultraviolet germicidal lamp	Model: KC UVC-15W (24), Dimension: 18 inches			
	Fluorescent light	Model: KC UVC, Power Rating: 15W, Voltage: 24Vdc, Dimension: 18 inches			
8	Double-layered tempered glass door	MOC: Transparent tempered Glass			
9	HEPA Filter	Class: H14 (99.99% @ 0.3µm), Air velocity: 0.36-0.54m/s, Dimension: 720x670x90mm			
10	Control panel	Model: S1, Input Voltage: AC220V, Frequency: 50Hz, communication method: RS485, Door lock voltage: DC12V			

10.0 INSTALLATION QUALIFICATION REPORT:

Attachment of all reports written as:

#Attachment 1

#Attachement 2 etc.

Date of Installation:

Date of Completion:

11.0 DEVIATION REPORT

Prepare a Deviation report including the justification of acceptance and impact on the function of the system/equipment

DEVAITIONS:
JUSTIFICATION FOR ACCEPTANCE:
IMPACT ON OPERATION:

Written By: **Date:**

Reviewed By: **Date:**

Approved By: **Date:**

12.0 CONCLUSION

13.0 List of Attachment

Attach all completed, signed data record forms

14.0 REPORT APPROVAL

Written By: **Date:**

Reviewed By: **Date:**

Approved By: **Date:**